



WASHINGTON AVENUE & 11TH STREET IMPROVEMENTS

Road Construction Report

DECEMBER 2024 (Updated 12/16/2024)



Due to unanticipated material supply chain delays, remaining construction on the project was temporarily on hold over the months of October and November. Work will re-commence starting the week of December 16, 2024 to begin the installation of decorative street light foundations in sidewalk.



The project includes installation of 36 new decorative street lights which will be primarily located within the new sidewalk. Locations of these street lights were temporarily backfilled with an all-weather material until the required parts could be obtained allowing our contractor to install the street light foundations and subsequently pave the remaining sidewalk areas.

In order to safely perform this work, a daytime lane closure and detour will be required as shown on the following pages. This daytime lane closure is currently only anticipated between December 16th and December 20th. For pedestrian safety, sidewalks adjacent to this lane closure will be closed into early January 2025 until sidewalk paving is complete.

Due to holidays, no construction activities will occur the weeks of December 22nd and December 29th. Work will resume starting on January 6th and will include additional daytime lane closures and detours to be communicated at a later date.

Installation of two Rectangular Rapid Flashing Beacon (RRFB) crosswalk signs at the roundabout and installation of decorative railing on the east side of Washington Avenue is currently anticipated to occur in January 2025. The street light poles are being fabricated and are anticipated to be ready for installation on new foundations in Spring 2025.

We appreciate the patience and understanding from the community as we navigate these construction material delays and work towards final completion of the project.

REFER TO THE NEXT PAGE FOR ANTICIPATED DECEMBER TRAFFIC IMPACTS

CONTACT US

City of Bremerton
Public Works & Utilities
Engineering Division

Nick Ataie, Project Manager

nick.ataie@ci.bremerton.wa.us | Direct 360-473-2306

Please visit the project website to sign up for construction update emails and stay up to date with current and anticipated construction progress and impacts.

<https://www.bremertonwa.gov/1227/Washington-Ave-11th-St-Improvements>

Si desea la traducción de este documento, envíe un correo electrónico a
cathy.bonsell@ci.bremerton.wa.us



NOTICE OF TEMPORARY TRAFFIC CHANGE

ESTIMATED DATES: Monday, December 16, 2024 to Wednesday, December 18, 2024
ESTIMATED TIMES: Daytime Hours
WORK OCCURRING: Installation of Light Pole Foundations and Concrete Sidewalk
NOTES: Daytime closure of eastbound 11th St (East of Pacific Ave) and southbound Washington Ave (North of Manette Bridge). Detour Pacific Ave & 6th St. Local traffic detours as shown below. Sidewalk adjacent to lane closures closed entire duration.



Information provided is estimated and subject to change. Please contact Nick Ataie, Project Manager, at 360-473-2306 or nick.ataie@ci.bremerton.wa.us with any questions.



NOTICE OF TEMPORARY TRAFFIC CHANGE

ESTIMATED DATES: Thursday, December 19, 2024 to Friday, December 20, 2024
ESTIMATED TIMES: Daytime Hours
WORK OCCURRING: Installation of Light Pole Foundations and Concrete Sidewalk
NOTES: Daytime closure of westbound 11th St (East of Pacific Ave) and northbound Washington Ave (North of the Manette Bridge). Detour as shown below. Sidewalk adjacent to lane closures closed entire duration. Temporary pedestrian crossing installed at Highland Ave.



Information provided is estimated and subject to change. Please contact Nick Ataie, Project Manager, at 360-473-2306 or nick.ataie@ci.bremerton.wa.us with any questions.